



January 7, 2019

FORGE Project No. 4222-003.01

**The Reserve At Pelican Landing - Roof Replacement Project
Summary Report #1**

Reserve Court, Bonita Springs, Florida

FORGE visited the site on December 7 and 13, 2018 to observe the roof replacement project. The purpose of this summary report is to document our field observations of the on-going roof replacement project. Subsequent reports will be submitted as additional field observations are completed.

The following photographs represent the conditions observed during our site visits.



Building 24451: View of new underlayment installed.



Building 24480: View of base sheet in the process of being installed.



View of underlayment stored on-site.





Building 24420: View of new underlayment installed.



Building 24410: View of new valley flashing installed.



Summary of Site Observations:


- At the time of our site visit on December 7, Buildings 24400 and 24480 were in the process of being torn-off and dried-in. The remainder of the buildings had been previously dried-in with the exception of Buildings 24420 and 24410.
- The roof membrane being utilized on the project is Weatherlock Specialty Tile & Metal underlayment as manufactured by Owens Corning.
- At the time of our site visit on December 13, Buildings 24420 and 24410 were in the process of being torn-off and dried-in.

Based on our site observations, it is our opinion the roof replacement project is being performed in general accordance with the scope of work prepared by American Building Contractors, Inc.

Please contact us if you have any questions concerning this report.

Sincerely,

Forge Engineering, Inc.
Cert. of Auth. No.: 7544



Casey M. Ward, P.E.
Senior Engineer

THIS ITEM HAS BEEN ELECTRONICALLY SIGNED AND SEALED BY CASEY M WARD, P.E. ON JANUARY 7, 2019 USING A DIGITAL SIGNATURE. PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES

